


## हालोन समूह नल जल योजना अंतर्गत प्रस्तावित उच्चस्तरीय टंकियों की जानकारी


Sr. No.	Block	Village Name	OHT Capacit	OHT Staging	OHT Current Physical Status	Remark
1	Ghughari	Dalkagopangi	75	12	Ground Level	
2	Ghughari	Khamariya	75	12	Ground Level	
3	Ghughari	Salegori	75	12	Ground Level	
4	Bichhiya	Kisli	75	15	Bottom Slab	
5	Bichhiya	Kewlari ryt	100	12	Bottom Slab	
6	Bichhiya	Lapti	100	20	Ground Level	
7	Bichhiya	Sarhi	100	12	Ground Level	
8	Mohgaon	Indramal	75	12	Ground Level	
9	Mawai	Samnapur	75	18	Ground Level	
10	Mawai	Karela ryt	100	15	Ground Level	
11	Ghughari	Kisli ryt	75	12	Ground Level	
12	Bichhiya	Gunehra	75	20	Ground Level	
13	Bichhiya	Sarsdolimal	75	12	Bottom Slab	
14	Bichhiya	Harabhat jar	75	12	PCC	
15	Mawai	Harabhat	75	12	Bottom Slab	
16	Ghughari	Duladar	100	12	Unstarted	
17	Mawai	Sindhauri	75	15	PCC	
18	Mawai	Kumli	100	12	Unstarted	
19	Ghughari	Padikona	75	12	Unstarted	
20	Mawai	Khamariya ryt	100	12	Half Staging	
21	Ghughari	Dhanauli	75	12	Ground Level	
22	Mawai	Katigahan	100	12	Full Staging	
23	Bichhiya	Ghatiya	50	12	Bottom Slab	
24	Bichhiya	Barbaspur	50	12	Bottom Slab	
25	Ghughari	Gwara	50	12	Bottom Slab	
26	Ghughari	Dadargaon	50	12	Bottom Slab	
27	Ghughari	Ahmadpur	50	12	Bottom Slab	
28	Ghughari	Telandeh	50	12	Full Staging	Zink Alum tank installed
29	Ghughari	Urwahi	50	12	Bottom Slab	
30	Mandla	Khairi	50	12	Excavation	
31	Ghughari	Pondi	50	12	Bottom Slab	
32	Mawai	Aurai	50	12	Bottom Slab	Zink Alum tank installed
33	Mawai	Khamariya Mal	50	12	Bottom Slab	
34	Bichhiya	Dudhari	50	12	Bottom Slab	
35	Bichhiya	Changariya	50	12	Bottom Slab	
36	Mandla	Chhaprisilpuri	50	12	Bottom Slab	
37	Mohgaon	Bakhari	50	12	Bottom Slab	
38	Mandla	Jhalpani	50	12	Bottom Slab	
39	Ghughari	Imli Tola	50	12	Bottom Slab	
40	Ghughari	Gullukhoh	50	12	Bottom Slab	
41	Bichhiya	Bhimpuri	50	18	Bottom Slab	
42	Bichhiya	Dungariya	50	12	Bottom Slab	
43	Mawai	Mohgaon Jar	50	12	Bottom Slab	
44	Ghughari	Bokadeori	50	12	Bottom Slab	
45	Ghughari	Pipariya Khurd	50	12	Bottom Slab	
46	Ghughari	Kumhi	50	20	Bottom Slab	
47	Mohgaon	Kharachapar	50	15	Bottom Slab	
48	Mohgaon	Khairi ryt	50	12	Bottom Slab	
49	Mandla	Dalka Berpani	50	18	Bottom Slab	
50	Mohgaon	Guhadar	50	12	Bottom Slab	
51	Mohgaon	Jarga	50	15	Bottom Slab	
52	Mawai	Karely Ryt	50	12	Bottom Slab	
53	Bichhiya	Bagli	50	15	Bottom Slab	
54	Mohgaon	Mirchikheda	50	12	Unstarted	
55	Bichhiya	Gangora	50	12	Ground Level	

  
Deputy Manager  
M.P Jal Nigam Maryadit  
Project Implementation Unit  
Mandla (MP)

  
Manager  
M.P Jal Nigam Maryadit  
Project Implementation Unit  
Mandla (MP)

## हालोन समूह नल जल योजना अंतर्गत प्रस्तावित उच्चस्तरीय टंकियों की जानकारी

Sr. No.	Block	Village Name	OHT Capacit	OHT Staging	OHT Current Physical Status	Remark
56	Ghughari	Pipaiya Kalan	50	15	Unstarted	
57	Mohgaon	Dhangaon	50	12	Unstarted	
58	Mohgaon	DUPTA	50	15	Unstarted	
59	Mohgaon	GORAKHPUR	50	12	Unstarted	
60	Mohgaon	BANIYATARA	50	12	Unstarted	
61	Mohgaon	GITHAR MALPAHRI	100	12	Ground Level	
62	Mohgaon	PANCHHI PANI	175	12	Full Staging	
63	Mohgaon	BASANIYA	50	12	Unstarted	
64	Ghughari	GAJRAJ	50	12	Bottom Slab	
65	Ghughari	DHOBABOR	50	12	Unstarted	
66	Ghughari	UMARIYA	75	15	Full Staging	
67	Bichhiya	BARKHEDA RYT.	75	12	Top Slab	
68	Ghughari	CHURIYA	75	12	Top Slab	
69	Ghughari	JOGI LUDHIYA	50	12	Full Staging	
70	Ghughari	LAFAN	75	12	Full Staging	
71	Mandla	SIMARIYA	50	12	Completed	
72	Mawai	BAGHANDI	50	15	Full Staging	
73	Mawai	AMAGAHAN	50	18	Top Slab	
74	Mawai	BHAGDU	50	12	Bottom Slab	
75	Bichhiya	JOGI SONDA	50	12	Completed	Hydrotesting work pending only
76	Mawai	KUMHA	50	15	Ground Level	
77	Mawai	BHADLI ALIAS LUTIYA CHU	125	12	Full Staging	
78	Mandla	KHARI	50	12	Bottom Slab	
79	Mandla	KANHARI	50	12	Completed	Hydrotesting work pending only
80	Mandla	BAKORA	50	15	Completed	Hydrotesting work pending only
81	Mandla	NAYEGAON	50	12	Completed	Hydrotesting work pending only
82	Mandla	KHADDEORA	125	12	Completed	Hydrotesting work pending only
83	Mandla	GHUGHRA	75	12	Completed	
84	Mandla	KORGAON	150	12	Top Slab	
85	Mandla	PATPARA MAL.	50	12	Completed	
86	Mandla	SIMARIYA MAL.	100	12	Completed	Hydrotesting work pending only
87	Mandla	UMARIYA(MD)	50	15	Bottom Slab	
88	Mandla	KHALWARA	50	12	Unstarted	
89	Mandla	UMARDIH	50	12	Completed	Hydrotesting work pending only
90	Mandla	SALAIYA	75	12	Unstarted	
91	Mandla	TIKRA BERPANI	50	12	Half Staging	
92	Mandla	GURARKHEDA	75	18	Completed	
93	Mawai	PIPRI RYT	75	12	Ground Level	
94	Mawai	BHARKHI RYT	50	12	Top Slab	
95	Bichhiya	BAHERAMAL	50	15	Top Slab	
96	Mandla	KHADDEORI	50	12	Top Slab	
97	Mawai	KHAIRI	50	12	Bottom Slab	
98	Bichhiya	Jhulup	100	12	Full Staging	
99	Mawai	CHANDWARA RYT	50	12	Top Slab	
100	Mandla	KUDOPANI	75	15	Full Staging	
101	Bichhiya	CHANDIYA RYT	50	12	Top Slab	
102	Bichhiya	RATANPUR RYT.	50	15	Top Slab	
103	Bichhiya	KATA MAL.	50	12	Completed	
104	Mawai	PIPRI MAL	50	15	Top Slab	
105	Bichhiya	CHILPHI	50	12	Top Slab	
106	Mawai	ANJANI RYT	50	12	Completed	Hydrotesting work pending only
107	Bichhiya	BHAWA MAL.	50	12	Completed	Hydrotesting work pending only
108	Bichhiya	Katangi(B)	50	18	Full Staging	
109	Mawai	ANJANI MAL	125	15	Completed	Hydrotesting work pending only
110	Bichhiya	JAILWARA RYT	50	12	Completed	Hydrotesting work pending only

  
 Deputy Manager  
 M.P. Jai Nigam Maryadit  
 Project Implementation Unit  
 Mandla (MP)

  
 Manager  
 M.P. Jai Nigam Maryadit  
 Project Implementation Unit  
 Mandla (MP)


(विधानसभा आतारकित प्रश्न क्रमांक -1386) श्रीनारायण सिंह पट्टा

परिशिष्ट -3

हालोन समूह नल जल योजना अंतर्गत प्रस्तावित उच्चस्तरीय टंकियों की जानकारी

Sr. No.	Block	Village Name	OHT Capacit	OHT Staging	OHT Current Physical Status	Remark
111	Ghughari	DUNDI	50	16	Full Staging	
112	Mawai	TIKARIYA	75	12	Half Staging	
113	Mawai	DEVRI DADAR	50	12	Top Slab	
114	Mohgaon	BINJHI	50	12	PCC	
115	Mawai	KEWLARI KHURD	50	12	Completed	

  
Deputy Manager  
M.P Jal Nigam Maryadit  
Project Implementation Unit  
Mandla (MP)

  
Manager  
M.P Jal Nigam Maryadit  
Project Implementation Unit  
Mandla (MP)